



REGIONAL TRANSPORTATION COMMISSION

Metropolitan Planning • Public Transportation & Operations • Engineering & Construction

Metropolitan Planning Organization of Washoe County, Nevada

MEETING DATE: May 21, 2020

AGENDA ITEM 4.10

From: Brian Stewart, P.E., Director of Engineering

RECOMMENDED ACTION

Approve Change Order (CO) No. 20 to the construction contract with Sierra Nevada Construction for the Virginia Street Bus RAPID Transit (BRT) Extension Project in a deductive amount of \$253,457.

BACKGROUND AND DISCUSSION

Change Order No. 20 includes multiple items that are associated with close out of the construction project, including reconciliation of the guaranteed maximum price contract by closing out contingent items and additional work items that resulted in changes to the constructed improvements required during conclusion of the project.

These changes will result in no change to the performance period for this contract. The total amount of this change results in a credit to the contract in the amount \$253,457. The changes are further detailed in Attachment A.

FISCAL IMPACT

Change Order No. 20 results in a decrease of \$253,457 to the SNC contract. The revised total SNC contract amount approved with this change order is \$49,269,190.

PREVIOUS ACTIONS BY BOARD

October 16, 2020	Approved Change Order No. 19 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
September 18, 2020	Approved Change Order No. 18 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
August 20, 2020	Approved Change Order No. 17 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
June 19, 2020	Approved Change Order No. 16 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
May 22, 2020	Approved Change Order No. 15 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project

April 17, 2020	Approved Change Order No. 11, 12, 13, and 14 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
February 21, 2020	Approved Change Order No. 07, 08, 09, and 10 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
December 20, 2019	Approved Change Order No. 05 and 06 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
November 15, 2019	Approved Change Order No. 01, 02, 03, and 04 to the SNC contract for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project
May 20, 2019	Approved the Construction Agreement between RTC and SNC (CMAR) for Phase 2 of the Virginia Street Bus RAPID Transit Extension Project

ATTACHMENT(S)

A. Change Order No. 20

Project No. _____ **CONTRACT CHANGE ORDER (C.O.) NO.** _____ Sheet _____ of _____
 Change Order Requested By: _____ Date _____

 To _____, Contractor for the _____

RTC FINANCE APPROVAL, AVAILABILITY OF FUNDS

Finance Manager: _____ Date: _____

Provide description of work, estimate of quantities, prices to be paid and changes in performance period, if any. Define additional work at contract unit price, lump sum amount and/or force account. Explain reimbursable work, if any, subject to a Board approved ICA. Use multiple sheets if necessary.

RTC CONTRACT COMPLIANCE OFFICER APPROVAL

Compliance Manager: _____ Date: _____

Original Contract Amount: \$ _____ Previously Approved C.O. Amounts: \$ _____ Net Increase from this C.O.: \$ _____ Total Revised Contract Amount: \$ _____ Total Percent Change all C.O.'s: _____ %	Contract time prior to this C.O.: _____ Net increase resulting from this C.O.: _____ New Contract Time with this C.O.: _____ Duration is Working Days unless otherwise noted
--	---

Contractor Acceptance: Accepted Date: _____ By (Print Name): _____ Signature: _____ NOTE: This Change Order is not effective until approved by Executive Director, RTC.	RTC Approval: Recommended by (RTC Project Manager): _____ Date: _____ Department Director: _____ Date: _____ Chief Finance Officer: _____ Date: _____ Executive Director: _____ Date: _____
---	---



Project No. _____
Change Order Requested By: _____

CONTRACT CHANGE ORDER (C.O.) NO. _____

Sheet _____ of _____
Date _____

SAMPLE



Project No. _____
Change Order Requested By: _____

CONTRACT CHANGE ORDER (C.O.) NO. _____

Sheet _____ of _____
Date _____

SAMPLE